

September 29, 2020

Don Marcy, Board Chair Redmond CFD No. 2016-01 15670 NE 85<sup>th</sup> Street PO Box 97010, MS 4NEX Redmond, WA 98073-9710

Re: City CFD#2 – NE 51st & 31st Street Improvements

Dear Mr. Marcy:

Please find attached the forty-sixth billing up to August 31, 2020.

## Work Activities for the Reporting Period

## For NE 51st Street project:

 The project is physically complete. The only remaining work is for the City and Contractor to make final checks on quantities paid, sign the Final Pay Estimate, and complete contract paperwork. Note that it generally takes 1-3 months for the contractor to complete and file all paperwork with the state. The project will then be presented to the CFD board and City Council for final acceptance.

#### For NE 51<sup>st</sup> 156<sup>th</sup> NE Left Turn Lane supplemental work:

 The project is physically complete. The only remaining work is for the City and Contractor to make final checks on quantities paid, sign the Final Pay Estimate, and complete contract paperwork. Note that it generally takes 1-3 months for the contractor to complete and file all paperwork with the state. The project will then be presented to the CFD board and City Council for final acceptance.

#### % Complete and Invoice for the Reporting Period

NE 51st Street Project (including 156th Ave NE Left Turn Lane) is 99%

City CFD#2 - NE 51st & 31st Street Improvements											
Phase	Budget	Invoiced Previously	% Invoiced Previously	Current Invoice	Total Expenses to Date	Total % Invoiced	Remaining Budget	% Remaining			
Design	\$1,411,138	\$1,709,153.81	121.1%	\$ - 0 -	\$1,709,153.81	121.1%	(\$298,015.81)	-21.1%			
Construction	\$14,206,862	\$5,069,661.15	35.7%	\$58,938.43	\$5,128,599.58	36.1%	\$9,078,262.42	63.9%			
Total	\$15,618,000	\$6,778,814.96	43.40%	\$58,938.43	\$6,837,753.39	43.78%	\$ 8,780,246.61	56.2%			

If you have any questions or concerns, please contact me at 425-556-2867.

Sincerely,

Eric Dawson, PE

cc: Steven Gibbs Don Cairns

# **Billing Summary to Date**

			1			
Issuing Company and Remittance Add	Invoice No. 40	5				
City of Redmond / MS 3SFN						
Attn: Accounting Manager						
15670 NE 85th Street	Date	09/29/2020	)			
P.O. Box 97010						
Redmond, WA 98073-9710						
Customer Address	Project Numbers					
Don Marcy, Board Chair	_	021604.01.01				
Redmond CFD No. 2016-01	20021604.01.02					
15670 NE 85th Street	20021604.01.03					
PO Box 97010, MS 4NEX	Period Covered					
Redmond, WA 98073-9710		/01/2020	То	08/31/2020		
Rediffolia, WA 98073-9710			110111 08	701/2020	-10	08/31/2020
Project Title			Total			
-	Invoice \$	E0 020 42				
Community Facilities District #2	invoice \$	58,938.43				
NE 31st Street and NE 51st Street						
Progress Payment Number: 46						
Progress Payment Number: 46						
T		66 770 044 06				
Total Previously Invoiced:		\$6,778,814.96				
		70.400.05				
July 2020 Expenditures	\$	78,183.25				
Less TIB Grant	\$ \$	(19,244.82)	_			
Total this Invoice	\$	58,938.43				
Total to Date	\$	6,837,753.39				
Amount Paid to Date:	\$	6,778,814.96				
Amount Outstanding:	\$	-				
Original Contract Amount:	\$	15,618,000.00				
Approved Change Orders:	\$	-				
Total Authorized Contract Amount:	\$	15,618,000.00				
	•	-,,				
Remaining Contract Amount:	\$	8,780,246.61				
nemaning contract / mount.	Ψ	0,700,240.01				
I certify that the charges invoiced are	true and co	orrect and include on	ly such charge:	s as were direct	:ly	
incurred in the performance of work o						
accordance with terms of the Agreem		·	•	-		
	-					
F.:. D.	ources DE					
Eric Di	awson, PE					

**Remit To** 

PO Box 97010

Redmond, WA 98073-9710

Invoice Date: 09/29/2020

Invoice #: 46 Page: 1

**Billing Address** 

City of Redmond / MS 3SFN Attn: Accounting Manager 15670 NE 85th Street

P.O. Box 97010

Redmond, WA 98073-9710

**Customer Address** 

Don Marcy, Board Chair Redmond CFD No. 2016-01

15670 NE 85th Street

PO Box 97010, MS 4NEX

Redmond, WA 98073-9710

Due Date: 10/29/2020

Account #

**Amount** 

20021604.01

Line #

Description

Progress Bill #46

58,938.43

**Balance Due** 

58,938.43