



## Legislation Text

---

**File #:** AM No. 18-182, **Version:** 1

---

**MEMO TO:** Members of the City Council

**FROM:** Mayor John Marchione

**SUBJECT:**

**Approval of Final Construction Contract in the Amount of \$280,292.17, with Northwest Relining, LLC, of Olympia, Washington, and Acceptance of Construction for 152<sup>nd</sup> Westpark and 90<sup>th</sup> Street Storm Improvements, Project No. 20021318**

### **I. RECOMMENDED ACTION**

Approve the final construction contract with Northwest Relining, LLC, of Olympia, Washington for the amount bid including sales tax of \$319,640.10, plus change orders and bid item increases and decreases, resulting in a final contract amount of \$280,292.17, and accept construction of the 152<sup>nd</sup> Westpark and 90<sup>th</sup> St Storm Improvements, Project No. 20021318.

### **II. DEPARTMENT CONTACTS**

Martin Pastucha, Director of Public Works	425-556-2733
Mike Paul, City Engineer	425-556-2721
Joseph O'Leary, Project Manager	425-556-2738

### **III. DESCRIPTION/BACKGROUND**

The stormwater lines located in the right of way of 152<sup>nd</sup> Ave NE adjacent to Westpark Business Park were in a state of disrepair. City maintenance crews had identified these pipes for replacement based on field pipe inspection and video recordings. The existing corrugated metal pipes were heavily corroded and large tree roots had entered the pipes obstructing water flow during storm events. After evaluating options for replacing the pipes, it was determined that least expensive and less obtrusive construction approach was to slip line the existing pipe with new pipe. The work has been successfully completed and the new pipe installation is now allowing stormwater to freely flow.

On NE 90<sup>th</sup> Street, east of 160<sup>th</sup> Ave NE, there was a large existing perforated stormwater infiltration pipe. The large pipe was designed and installed with perforations prior to the existence of the wellhead protection zone. This pipe was found to be a good candidate for slip lining to ensure the integrity of the pipe. The slip line pipe has been installed and water no longer infiltrates into the well head protection zone.

The two projects were delivered on time and under budget. During the design phase, cost research revealed that the single source slip line pipe needed for the project was unavailable due to long fabrication time. This meant that the bid contractor would only be able to get on the list for purchase after bid award pushing the construction into the wet season. In order to expedite the project, the City, during the design phase purchased and staged the pipe at the Maintenance Operations Center. The pipe was waiting for the bid contractor, Northwest Lining, LLC, allowing the work to be completed in the summer construction season at a significant savings.

#### **IV. PREVIOUS DISCUSSIONS HELD**

<b>Date</b>	<b>Action / Committee Presentation</b>
July 10, 2018	Planning and Public Works Committee/ Briefing
July 17, 2018	City Council Award of Bid Approval
Today	City Council/Acceptance of Contract

#### **V. IMPACT**

##### **A. Service/Delivery:**

The project greatly reduced the risk of future pipe failure and flooding on of 152<sup>nd</sup> Ave NE. On 90<sup>th</sup> Street, the slip-lined pipe will prevent untreated stormwater from infiltrating into the wellhead protection zone.

This project also extended the service life of both pipe systems.

##### **B. Fiscal Note:**

###### **Current Project Budget**

Stormwater CIP	\$704,170.00
<u>Department of Ecology - 152<sup>nd</sup></u>	<u>\$120,000.00</u>
<b>Total Project Budget</b>	<b>\$824,170.00</b>

###### **Estimated Project Costs**

Design	\$281,971.00
Construction	<u>\$409,354.00</u>
<b>Total Estimated Project Costs</b>	<b>\$691,325.00</b>

<b>Transfer to Stormwater Fund</b>	<b>\$132,845.00</b>
------------------------------------	---------------------

#### **VI. ALTERNATIVES TO STAFF RECOMMENDATION**

None

**VII. TIME CONSTRAINTS**

Following project acceptance, in accordance with RCW 60.28, the contract retainage will be released upon clearances from the Washington State Departments of Revenue and Labor and Industries, with a mandatory 60-day waiting period for filing of claims and liens.

**VIII. LIST OF ATTACHMENTS**

Attachment A: Vicinity Map