



Legislation Text

File #: AM No. 19-180, **Version:** 1

MEMO TO: Members of the City Council

FROM: Mayor John Marchione

SUBJECT:

Acceptance of Construction for the Bear Creek at 95th Street Stream Enhancement Project, with Olson Brothers Excavating, Inc. of Puyallup, Washington, and Approval of Final Contract in the Amount of \$410,686.41, Project No. 20021406

I. RECOMMENDED ACTION

Approve the final contract amount with Olson Brothers Excavating, Inc. of Puyallup, Washington, for the base bid amount of \$485,573.00 plus or minus change orders and bid item increases or decreases, resulting in a final contract amount of \$410,686.41 and accept construction of Bear Creek at 95th Street Stream Enhancement Project No. 20021406 as of December 3, 2019.

II. DEPARTMENT CONTACTS

Dave Juarez, Director of Public Works	425-556-2310
Gary Schimek, Interim City Engineer	425-556-2742
Bassam Al-Ali, Senior Project Manager	425-556-2743

III. DESCRIPTION/BACKGROUND

Project Purpose:

The constructed project provides enhancements for Bear Creek by removing and replacing invasive plant species. Project mitigates previous bridge structural work performed to extend life of the NE 95th St. bridge.

IV. PREVIOUS DISCUSSIONS HELD

Date (MM/DD/YYYY)	Action / Committee Presentation
06/14/2016	Planning & Public Works Committee-Design contract
06/21/2016	Council Approval-Design contract

11/13/2018	Planning & Public Works Committee-95 th St. CWM Grant
11/20/2018	Council Approval-95 th St. CWM Grant
06/18/2019	Council Contract Award
Today	Accept Construction

V. IMPACT

A. Service/Delivery:

This project provided enhancement for Bear Creek and a diverse stream habitat, project also mitigated for the extended life of NE 95th St. bridge.

B. Fiscal Note:

Estimated costs for the project are shown below

Current Project Budget:

CIP -NE 95 th St.	\$584,316
CWM Grant	\$143,490
Total funding	\$727,806

Estimated Project Cost:

Design Phase	\$144,936
Construction Phase	\$446,115
Total Estimated Project Cost	\$591,051
 Budget Difference	 \$136,755
 Transfer to Storm CIP	 \$136,755

VI. ALTERNATIVES TO STAFF RECOMMENDATION

None

VII. TIME CONSTRAINTS

Following project acceptance, in accordance with RCW 60.28, the contract retainage will be released upon receipt from Washington State Department of Revenue and Industries, and mandatory 45-day waiting period for filing claims and liens

VIII. LIST OF ATTACHMENTS

Attachment A: 95th St Bear Creek Enhancement Project Map