



## Legislation Text

---

**File #:** AM No. 20-059, **Version:** 1

---

**MEMO TO:** Members of the City Council

**FROM:** Mayor Angela Birney

**SUBJECT:**

**Approval of the Final Contract with Road Construction Northwest Inc. of Renton, Washington, in the Amount of \$1,922,320.88, and Acceptance of Construction for NE 31st Street Improvements, Project No. 20021604**

### **I. RECOMMENDED ACTION**

Approve the final contract amount with Road Construction Northwest Inc. of Renton, Washington, for the base bid amount of \$2,177,198.50, plus or minus change orders and bid items increases or decreases, resulting in a final contract amount of \$1,922,320.88, and accept construction of NE 31<sup>st</sup> Street Improvements, Project No. 20021604, as of May 19, 2020.

### **II. DEPARTMENT CONTACTS**

Dave Juarez, Public Works Director	425-556-2733
Don Cairns, Transportation Planning Manager	425-556-2834
Steve Flude, Deputy Director, City Engineer	425-556-2721
John Mork, Project Manager	425-556-2713

### **III. DESCRIPTION/BACKGROUND**

#### **Project Purpose**

The purpose of this project was to reduce congestion by adding a right turn lane and complete a bicycle lane connection from the SR 520 Trail to the Microsoft campus as part of the Community Facility District 2016-1 mobility improvements.

#### **Project Description**

This project widened NE 31<sup>st</sup> Street to the south to add a new eastbound right turn lane at 156<sup>th</sup> Avenue NE intersection and bicycle lanes from the 36<sup>th</sup> Street Bridge to 156<sup>th</sup> Avenue NE.

#### IV. PREVIOUS DISCUSSIONS HELD

Date	Action / Committee Presentation
07/12/2016	Planning and Public Works Committee Design Contract
07/19/2016	Approve Consultant Agreement
07/11/2017	Planning and Public Works Committee/Huitt-Zollars supplemental agreement
07/25/2017	Approve Supplemental Consultant Agreement No. 1
04/17/2018	Award of Bid
04/17/2018	Approve Supplemental Consultant Agreement No. 2
05/19/2020	Accept Construction

#### V. IMPACT

##### A. **Service/Delivery:**

Improved traffic flow by building eastbound right turn lane at the intersection of NE 31<sup>st</sup> Street and 156<sup>th</sup> Avenue. In addition, completed bicycle lanes on corridor from SR 520 Trail over the NE 36<sup>th</sup> Street Bridge to the Microsoft campus.

##### B. **Fiscal Note:**

Estimated costs for the project are shown below.

###### Current Project Budget:

CFD 2016-1, NE 31 <sup>st</sup> Street Improvements	\$7,302,000
Transportation CIP	<u>\$ 200,000</u>
Total Funding	\$7,502,000

###### Estimated Project Costs:

Design Phase	\$702,729
Right of Way	\$14,690
Construction Phase	<u>\$2,767,806</u>
Total Estimated Project Cost	\$3,485,225

Budget Difference	(\$4,016,775)
-------------------	---------------

\*Unspent funds will be retained in CFD 2016-1

#### VI. ALTERNATIVES TO STAFF RECOMMENDATION

None.

**VII. TIME CONSTRAINTS**

Following project acceptance, in accordance with RCW 60.28, the contract retainage will be released upon receipt of clearances from the Washington State Departments of Revenue and Labor and Industries, and a mandatory 45-day waiting period for filing claims and liens.

**VIII. LIST OF ATTACHMENTS**

- A. Vicinity Map