2025 Capital Improvements Project List

Completed Projects	Council Acceptance	
10,000 Block of Avondale Rd. Erosion	Expected	Q1 2026
Control System and Telemetry Upgrades Phase 2 and Phase 3	Expected	Q1 2026
Sidewalk Repair Project - 40th Street (156th Avenue to Bel-Red Road)	Expected	Q1 2026
Pavement Management - West Lake Sammamish Parkway (North of Marymoor to Leary Way)	Expected	Q1 2026
Redmond Central Connector Phase 3	Expected	Q1 2026
PPE Management - Storage and Extractors	N/A	Contract <\$300,000
Overlake Station Vault - Stormwater Hatch	N/A	Contract <\$300,000
Electric Vehicle Charging Stations	N/A	Contract <\$300,000

	Contract	Targeted
Active Projects - Construction	Award	Completion
Fire Station 17 Siding Replacement	Apr-25	Nov-25
Turf Replacement Grass Lawn Park Softball Field 1	Apr-25	Oct-25
Turf Replacement Hartman Park Baseball Infield	Apr-25	Oct-25
Hardscape Project - Reservoir Park Sport Court Replacement	May-25	Sep-25
Reservoir Park Water Tank	May-25	Sep-25
Bel-Red Buffered Bike Lanes (30th St. to WLSP)	Jul-25	Apr-26
Hardscape Project - Meadow Park Sport Court Replacement	Jul-25	Oct-25
Sidewalk Repair Projects - Avondale Way (170th Ave to UHR)	Sep-25	Apr-26

		Design	
Active Projects - Design		Start	Targeted Bid
Lift Station Equipment Upgrades Phs 2		Mar-24	Bids received
Pavement Management - NE 24th Street (West Lake Sammamish Parkway to 172nd Avenue NE)	(%)	May-23	Bids received
NE 70th Street Shared Use Path and Crosswalk (Redmond Way to 180th Avenue NE)		Sep-22	Jan-26
Evans Creek Relocation		Apr-19	Oct/Nov 2026
Pavement Mgmt - 154th Ave NE (Redmond Way to 85th St.)	(%)	Nov-24	Mar-26
Pavement Management - Avondale Road (NE 90th Street to Novelty Hill Road)	(%)	Mar-25	Mar-26
Connection to King County Wastewater System - Avondale Rd.		May-25	Aug-26
156th Ave NE Shared Use Path (4300 block to 51st St.)		Mar-25	Mar-27
Stormwater Infrastructure Replacement Improvement Project #2 - Sunrise Vue		Oct-24	On hold
Monticello Pond Deep Sediment Removal		Nov-24	On hold
MOC Campus Redevelopment		Q2 2025	Q4 2026

Projects Starting	Design Start	Targeted Bid
Pedestrian and Bicycle Safety Projects (164 Ave NE; East Lk Samm Pkwy; NE 104 St)	Jul-25	Feb-26
Willows Rd. Watermain Extension	Jul-25	Dec-25
Corrugated Metal Pipe Replacement Phs 1	Jul-25	On hold
Idylwood Park Parking Lot Expansion and Frontage Improvements	Jul-25	Mar-26
AC Watermain Repacement - Viewpoint North and South	Jul-25	Mar-27
EV Charging Phs 2	Sep-25	Apr-26
Wastewater Pipe Rehab Project 2	Nov-25	On hold

Programatic & Small Works Projects*

Sustainability Building Automation Public Safety Building - Mechanical and Electrical Sustainability LED Lighting Building Retrofit Facilities ADA Improvements ADA Improvements - Transportation Curb and Ramps Parks ADA Improvements - Parking Lots and Pathways Construction under way Construction under way Construction under way Out to bid in October Pre-Design

*Programatic or small works projects. Schedules for these types of projects are often accelerated or do not follow a typical project schedule.



2025 Capital Improvements Project List

Projects not led by the Capital Division

		Targeted		
General Government - Facilities	Status	Completion		
Bellwether City Annex	Purchase complete	2027		
Energy Smart Eastside - Residental Electrification Program	Continuo	us Program		
Facilities Condition Assessment - Small Capital Projects				
Parks				
Hartman Park Turf Fields 5 & 6 TPE	CON	//PLETE		
Climate Resiliency & Sustainable Vegetation Mgmt Plan - Landscape ROW Conversions	Underway	Aug-26		
Tree Maintenance Program	Continuo	Continuous Program		
Urban Forestry Tree Planting	Continuo	Continuous Program		
Parks Facilities External Painting	Not started			
Permanent Dog Park Installation	Not started			
Stormwater				
High School Creek Large Woody Debris Placement	Not started			
Transportation				
Sidewalk Repair - Cleveland Street	CON	COMPLETE		
Sidewalk Repair - 166th (80th to 85th)	CON	COMPLETE		
Adaptive Traffic Signal Control - Downtown	Underway	Dec-25		
Pedestrian Safety Improvements at Slip Lanes	Underway	Dec-26		
Accessible Pedestrian System (APS) Upgrade	Underway	Dec-26		
Adaptive Traffic Signal Control - Overlake	Not started			
Pedestrian Safety Signs for Signals	Not started			
Wastewater				
Lift Stations 2 & 3 Variable Frequency Drives Replacements				
Water				
Joint Use - Kirkland South Reservoir Tank Painting and Seismic Retrofit	Underway	Apr-29		
Groundwater Aquifer Monitoring Improvements	Underway	Oct-26		
Novelty Hill Advanced Metering Infrastructure	Pilot Complete			

^{*}Programatic or small works projects. Schedules for these types of projects are often accelerated or do not follow a typical project schedule.