



Legislation Text

File #: AM No. 18-133, **Version:** 1

MEMO TO: Members of the City Council

FROM: Mayor John Marchione

SUBJECT:

Approval of Final Construction Contract in the Amount of \$1,630,543.02, with Watson Asphalt Paving Company of Redmond, Washington, and Acceptance of Construction for the 148th Avenue and NE 51st Street Pavement Preservation, Project No. 20011501

I. RECOMMENDED ACTION

Approve the final construction contract with Watson Asphalt Paving Company of Redmond, Washington, for the base bid amount of \$1,853,152.90, plus or minus change orders and bid item increases or decreases, resulting in a final contract amount of \$1,630,543.02, and accept construction of 148th Ave NE and NE 51st Street pavement Preservation, Project No. 20011501.

II. DEPARTMENT CONTACTS

Martin Pastucha, Director of Public Works	425-556-2733
Mike Paul, City Engineer	425-556-2721
Patty S. Criddle, Project Manager	425-556-2736

III. DESCRIPTION/BACKGROUND

Project Purpose

These projects will prolong the life of the pavement on:

- 148th Ave NE from the SR 520 Bridge to NE 36th Street and
- 51st Street from 148th Ave NE to NE 51st Street

Project Description

On both projects, construction began in May 2017 and reached physical completion in November 2017. The construction timeframe was within the allotted days specified in the contract.

Each project rehabilitated approximately one-half (1/2) mile of deteriorating pavement. Construction on both roadways included:

- Repairing fatigued pavement areas
- Constructing curb ramps to current ADA standards
- Resurfacing the roadway curb to curb with hot mix asphalt
- Lane rechannelization
- Signal loop replacements

The NE 51st Street project also included:

- Replacing damaged and deteriorated storm water pipes (funded by Stormwater CIP) and
- Upgrading sanitary sewer manhole lids (funded by Wastewater Operating funds)

The final contract amount was less than the bid contract amount due to less than expected utility conflicts and better than anticipated condition of underlying pavement on both 148th Ave NE and NE 51st Street.

Budget

The City of Bellevue is reimbursing funds to the City of Redmond in the amount of \$149,749 for the portion of the work done on 148th Ave NE that is within Bellevue City Limits. The centerline of 148th Ave NE is the city limit between the City of Redmond and the City of Bellevue, therefore, the southbound lanes of 148th Ave NE within the project limits are in the City of Bellevue. The City of Bellevue entered into an Interlocal Agency Agreement with the City of Redmond naming the City of Redmond lead agency for the 148th Ave NE Pavement Preservation project. The City of Redmond administered the design and construction of the improvements along 148th Ave NE and the City of Bellevue has provided matching funds for the design and construction work on 148th Ave NE within the City of Bellevue.

IV. PREVIOUS DISCUSSIONS HELD

Council Actions / Communication

Date	Action / Committee Presentation
4/08/2014	Review of WSDOT and PSRC (Puget Sound Regional Council) Transportation Grants (Planning/PW Committee Meeting)
9/16/2014	Acceptance of NE 51 st St Pavement Preservation Grant
3/10/2015	148 th Ave NE Preservation Project, Redmond/Bellevue Interlocal Agreement (Planning/PW Committee Meeting)
3/17/2015	Approval of Redmond/Bellevue Interlocal Agreement for 148 th Ave NE Pavement Preservation Project
6/02/2015	Approval of Consultant Agreement with David Evans & Assoc. for 148 th Ave NE and NE 51 st St Pavement Preservation
5/02/2017	Approve Supplemental Consultant Agreement No. 2
5/02/2017	Award of Bid to Watson Asphalt Paving Company

Today	Accept Construction
-------	---------------------

V. IMPACT

A. Service/Delivery:

This project resurfaced approximately one (1) mile of arterial streets and constructed curb ramps to current ADA standards.

B. Fiscal Note:

Estimated costs for the project are shown below.

Current Project Budget:

Transportation CIP	\$920,435
148 th Ave WSDOT Federal Grant	\$918,000
NE 51 st Street WSDOT Federal Grant	\$750,000
City of Bellevue	\$251,536
Stormwater CIP	\$121,040
Wastewater Operating Funds	\$ 11,051
<u>Water Operating Funds</u>	<u>\$ 347</u>
Total Funding	\$2,972,409

Estimated Project Costs:

Design Phase	\$ 480,607
Construction Phase	<u>\$1,983,592</u>
Total Estimated Project Cost	\$2,464,199

Budget Difference*	\$ 508,210
--------------------	------------

*Transfer to:

Transportation CIP	\$ 309,578
Stormwater CIP	\$ 27,665

Water Operating Funds	\$ 4,315
City of Bellevue	\$ 101,787
<u>WSDOT Federal Grant</u>	<u>\$ 64,865</u>
Total	\$ 508,210

VI. ALTERNATIVES TO STAFF RECOMMENDATION

The Council could choose to not accept the contract.

VII. TIME CONSTRAINTS

Following project acceptance, in accordance with RCW 60.28, the contract retainage will be released upon receipt of clearances from the Washington State Departments of Revenue and Labor and Industries, and a mandatory 45-day waiting period for filing claims and liens.

VIII. LIST OF ATTACHMENTS

Attachment A: Vicinity Map