

City Council Issue Matrix 2024 Q4 CIP Report

Date	Issue	Notes & Recommendations	Next Steps
01/14/25	Sports fields: user feedback and information about material selection.	<p>The Project Design Team, which included Parks and PW staff, analyzed several turf products.</p> <p>Artificial Turf Safety</p> <ul style="list-style-type: none"> The City's preferred artificial turf product, "AstroTurf" is not manufactured with PFAS and crumb rubber will not be used as in-fill. Both of these products contribute to the smell or fumes coming from the turf surface so the proposed improvements will mitigate the fumes. <p>Turf Infill</p> <ul style="list-style-type: none"> Grass Lawn Softball 1 - the infill to be installed on this field is sand and Thermo Plastic Elastomers (TPE our current infill product standard). Hartman Park Baseball Infield - the infill to be installed on this field is sand and cork. The sand/cork infill is being used on this field because it closely resembles the playability of a dirt infield <p>Impact Pad</p> <ul style="list-style-type: none"> All new field installations include an impact pad. The 1/2" - 1" pad is installed underneath the artificial turf, above the gravel base layer. The impact pad provides shock absorption that significantly reduces potential head injuries. 	N/A
01/14/25	Avondale Pavement Management Project: need a communications/public engagement plan.	<p>During design: Public Works will work with Communications to inform residents and businesses of the upcoming project's details, purpose, timeline, and potential impacts clearly and consistently in addition to ensuring the project website information is kept up to date. Public Works anticipates using the following communication channels:</p> <ul style="list-style-type: none"> Direct mailers Public meetings Social media 	N/A

City Council Issue Matrix 2024 Q4 CIP Report

Date	Issue	Notes & Recommendations	Next Steps
		<ul style="list-style-type: none"> Project website <p>Just before and during construction: the communication outreach efforts will expand to include commuters who travel within the project’s borders. In addition to the above, these communication channels will be used:</p> <ul style="list-style-type: none"> Traffic alerts Portable variable messaging sign (VMS) boards at project borders. 	
<p>01/14/25</p>	<p>Evans Creek: status of county permit and whether WRI8 should be brought in.</p>	<p>Meeting with King County</p> <ul style="list-style-type: none"> HDR will submit the few remaining items to FEMA for the CLOMR next week with exception of concurrence form from King County. FEMA has a 90 day public comment period after they approve the CLOMR. King County Department of Local Services will not begin reviewing Flood and Grade permits until the CLOMR is approved. <p>King County River and Floodplain Management Section will not sign the CLOMR concurrence form until the following issues are resolved:</p> <ul style="list-style-type: none"> Maintenance–The county is concerned about the long-term maintenance of its section of the relocated creek and wants to discuss whether the city will maintain it. Bridge clearance–The county requires three feet of free board for all bridges. The City designed the new pedestrian bridges with one foot of freeboard to match the existing raised boardwalk for the Perrigo Park trail. However, providing the three feet of freeboard and meeting ADA accessibility requirements would require significantly larger and more costly trail and bridge structures. King County staff will request a variance from the King County road engineer. 	<p>Will meet with Director Bert to review escalation options or venues.</p>

City Council Issue Matrix 2024 Q4 CIP Report

Date	Issue	Notes & Recommendations	Next Steps
		<ul style="list-style-type: none"> • Modeling of raised hummocks - King County code requires that there be zero rise in the base floodplain and compensatory storage for any new fill placed in the floodplain. HDR will provide additional details of how the new Creek alignment was modeled with the hummocks included. County staff will review this to see if there are still concerns about the code requirements 	
01/14/25	2025 Parks Programs Provide more information on the Urban Forestry Tree Planting Program	The Urban Forestry Tree Planting Program's goal is to obtain a 40% tree canopy goal, as identified in the Tree Canopy Strategic Plan. Elements of the program will use City staff, volunteers, and contracted labor to plant trees on public and private property. Also included is a new Community Tree Give-Away Program.	N/A
01/14/25	Electric Vehicle Charging Stations Is it possible to install solar panels as a backup power source in case of power outages?	This was discussed during the design of Phase 1 and the electrical engineer stated it would be difficult to power up the chargers with solar due to the high-power demand. During Phase 2 design Public Works will evaluate a stand-alone set of chargers that would be powered by solar. Public Works will also review the mobile unit that is currently being evaluated by Fleet at the MOC.	N/A